

ID	Task Name	Duration	Start	Finish	Nov 30, '14					Dec 7, '14			Dec 14, '14		
					T	S	M	W	F	S	T	T	S	M	W
	<b>Active: Yes</b>	<b>1d</b>													
1	Contract Award	1 day	Mon 11/17/14	Mon 11/17/14											
2	Travel Arrangements														
3	Jesse & Kirk Leave Colorado	13 days	Fri 11/28/14	Tue 12/16/14											
4	Jesse Jr Leaves Minot, ND	11 days	Tue 12/2/14	Tue 12/16/14											
5	MAIN EMPLOYEE ENTRANCE														
6	Turnstile, Gate and Storefront, Canopy	5 days	Sat 11/29/14	Thu 12/4/14											
7	EntraPASS	2 days	Mon 12/1/14	Tue 12/2/14											
8	N.W. CORNER ENTRANCE														
9	Turnstile, Gate, Fencing, Bollards, Canopy	4 days	Fri 12/5/14	Wed 12/10/14											
10	EntraPASS	2 days	Tue 12/9/14	Wed 12/10/14											
11	EMPLOYEE ENTRANCE #2														
12	EntraPASS	2 days	Wed 12/10/14	Thu 12/11/14											
13	CORPORATE ENTRANCE														
14	Turnstile, Gate, Fencing, Bollards, Canopy	4 days	Wed 12/10/14	Mon 12/15/14											
15	EntraPASS	2 days	Sun 12/14/14	Mon 12/15/14											
16	REMOTE DESKTOP PROGRAMMING	10 days	Thu 12/4/14	Wed 12/17/14											

Project: 11-17-14 - Detroit Man  
Date: Tue 11/18/14

Task		Inactive Task		Manual Summary Rollup		External Milestone	
Split		Inactive Milestone		Manual Summary		Deadline	
Milestone		Inactive Summary		Start-only		Progress	
Summary		Manual Task		Finish-only		Manual Progress	
Project Summary		Duration-only		External Tasks		Slippage	